

DEVELOPMENT OF PMU YONG PENG EAST 500/275kV - PROGRESS UPDATE



Project Description

PESTECH's work package for PMU Yong Peng East 500/275kV Project includes design, engineering, manufacturing, test delivery, installation completion and commissioning of 500/275kV Yong Peng East (2x1050 MVA) backbone main intake substation. The project will enable the national grid 500kV backbone connectivity from Yong Peng East, Johor to Lenggeng in Negeri Sembilan and further access to Ayer Tawar in Perak. When ready, the project will form the transmission line infrastructure for the peninsular power grid system. The project started its commencement since November 2015 and expected to complete within 36 months.

Progress Updates

As at end of June, the overall physical completion of the project recorded at 21%, which are ahead of the schedule timeline of 19%. Relocation of existing cable by TNB, MLT Test and Soil Resistivity Test has been completed and the cut and fill works and earthworks are in progress.

PESTECH believe in the utmost importance of continually delivering products and services that are of high quality to ensure that our customer receives product that is designed and manufactured in accordance with the customers' and industries strict quality requirements.